

Boat Watch Weekly Check Sheet (In Water) 02/08/2016

Santosha 1

Port Louis Marina

Created: 2 Aug 2016

Last Updated: 30 Aug 2016

Prepared for: James Brown



25

TESTS COMPLETED

80%

OVERALL SCORE

1


ACTIONS REQUIRED

RESPONSIBLE PERSON

- Fedon
- Gary
- Unassigned

ACTIONS ASSIGNED

1 (100%)
0 (0%)
0 (0%)



		RESULT	COMMENTS		
EXTERIOR					
1.1 Dinghy security and cover		Pass			
1.2 Pooling of rainwater		Pass			
1.3 Boom security		Pass			
1.4 Check fenders		Fail	Fenders re-positioned due to new boat arriving on port side.		
	Action	Assignee	Due Date	Complete?	Action Comments
	Action 1	Fedon	8 Aug 2016	✓ Yes	Reposition fenders.
1.5 Check lines for chaffing		Pass			
1.6 Check shore power cable		Pass			
1.7 Inspect covers and tie downs		Fail	Two lines undone		
	Action	Assignee	Due Date	Complete?	Action Comments
	Action 1	Fedon	8 Aug 2016	✓ Yes	Lines re-secured.
1.8 Inspect dodger		Pass			
1.9 Inspect bimini		Pass			
1.10 Miscellaneous		Fail	Deck requires cleaning		
	Action	Assignee	Due Date	Complete?	Action Comments
	Action 1	Fedon	12 Aug 2016	No	Wash down deck
INTERIOR					
2.1 Ventilate interior for one hour		Pass			
2.2 Change dehumidifier crystals		Fail	Crystals require changing		
	Action	Assignee	Due Date	Complete?	Action Comments
	Action 1	Fedon	8 Aug 2016	✓ Yes	Replace crystals
2.3 Check for water ingress around hatches		Pass			
2.4 Check for water ingress in bilge		Fail	Excessive water in bilge due to keel stepped mast and heavy rain		
	Action	Assignee	Due Date	Complete?	Action Comments
	Action 1	Fedon	8 Aug 2016	✓ Yes	Pumped out
2.5 Check for other water ingress		Pass			
2.6 Check for mould on walls, curtains/blinds and furnishings		Pass			
2.7 Check for insect activity		Pass			
2.8 Miscellaneous		Pass			
ELECTRICAL					

3.1 House battery reading	Pass	13.22
3.2 Port (or main) engine battery reading	Pass	13.12
3.3 Starboard engine battery reading	N/A	
3.4 Generator battery reading	Pass	13.1
3.5 Bow thruster battery reading	Pass	13.19
3.6 Check battery water level	N/A	
3.7 Miscellaneous	N/A	

MECHANICAL

4.1 Run port (main) engine	Pass	Engine ran for 20 mins
4.2 Run starboard engine	N/A	
4.3 Run generator	Pass	Run generator every two weeks.
4.4 Run bow thruster	Pass	
4.5 Miscellaneous	N/A	

SIGNEES

Fedon Stroude

